

Overall planning Huis van Voorschoten

versie 1

Id	Overzicht	Taaknaam	Duur	Begindatum	Einddatum	2007		2008		2009		2010		2011		2012		2013		2014		2015		2016	
						kw 1	kw 3	kw 1	kw 3	kw 1	kw 3	kw 1	kw 3	kw 1	kw 3	kw 1	kw 3	kw 1	kw 3	kw 1	kw 3	kw 1	kw 3	kw 1	kw 3
1	1	Project Huis van Voorschoten	340,6 wkn	di 2-9-08	do 12-3-15																				
2	1.1	Definitiefase (HvV + MOC)	67,6 wkn	di 2-9-08	do 17-12-09																				
67	1.2	Planvormingsfase	17 wkn	vr 1-1-10	do 29-4-10																				
72	1.3	Ontwerpfase	109 wkn	vr 30-4-10	do 31-5-12																				
102	1.4	Vorbereidingsfase	64 wkn	do 26-5-11	do 16-8-12																				
160	1.5	Realisatiefase	140 wkn	vr 6-7-12	do 12-3-15																				
175																									
176	2	Uitplaatsen UB naar Vlietweg	147 wkn	vr 1-1-10	do 25-10-12																				
177	2.1	ontwerpfase	39 wkn	vr 1-1-10	do 30-9-10																				
178	2.2	voorbereidingsfase	52 wkn	vr 1-10-10	do 29-9-11																				
179	2.3	realisatiefase	52 wkn	vr 30-9-11	do 27-9-12																				
180	2.4	verhuizing UB	4 wkn	vr 28-9-12	do 25-10-12																				